# QC-ABSTRACT

**Name of Work:- :Improvements of Siddhartha Nagara Slum in Ward No-16 in RR Nagar Constituency, BBMP, Bangalore**

| Sl No. | Item | Quantity As Per BOQ | Required No's of tests | Actual No's of tests | Tests |
|---|---|---|---|---|---|
| 1 | PCC 1:3:6 | 118.83 Cum | 1 | 1 | Cement<br>Sand, Aggregates |
| 2 | M20 | 27.39 Cum | 3 | 4 | Concrete Cube Compressive Strength |
| 3 | Steel | 1.41 Tonne | 1 | 1 | - |
| 4 | Bricks | - | 1 | 1 | - |
| 5 | PVC Pipe 225mm | 1449.85 Mtr | 1 | 1 | - |
| 6 | PVC Pipe 110mm | 750 Mtr | 1 | 1 | - |

Cubes

| | |
|---|---|
| 0-5 $m^3$ | 1set |
| 6-15 $m^3$ | 2set |
| 16-30 $m^3$ | 3set |
| 31-50 $m^3$ | 4 set |

Add 1set for every 50 Cum

CONSULTANTS & ENGINEERS, CIVIL QUALITY, Bangalore

Scanned with CamScanner